

# Dolomite Community

## Phase One

- District No. 9
- Marcus Lundy

❖ **Standard Replacement Project**

- **Status: Under Construction**

**Project Description:** Replace approximately 895' of 1-1/2" galvanized steel pipe and 4,825' of 2" unlined cast iron pipe and 2" galvanized steel pipe with approximately 2,000' of 4" DICL pipe; 3,000' of 6" DICL pipe and related appurtenances; and 70 water services.

**Project Cost:** \$1,036,306.00

<b>Project Timeline:</b>	
• <b>Start Date (est.):</b>	<b>9/28/15</b>
• <b>Completion Date (est.):</b>	<b>3/2/16</b>

**Work Sequence / Summary of Job:**

- ✚ **New Water Mains & Related Appurtenances Installed**
- ✚ **“Temporary Paving” Installed per the Water Board’s requirements and the City Of Birmingham’s requirements (i.e. Temporary Paving is maintained until Permanent Paving is installed along each roadway)**
- ✚ **New Water Mains & Related Appurtenances Pressure Tested**
- ✚ **New Water Services Installed (i.e. Each residential / commercial customer is switched to new water main)**
- ✚ **Additional “Temporary Paving” Installed, if necessary, per the Water Board’s requirements and the City Of Birmingham’s requirements (i.e. Temporary Paving is maintained until Permanent Paving is installed along each roadway)**
- ✚ **Old Water Mains & Related Appurtenances Killed**
- ✚ **“Permanent Paving” Installed per the City of Birmingham’s requirements (i.e. Job Specific)**
- ✚ **Water Board representatives and City of Birmingham representatives perform a “final inspection” in project area.**

**Special Note (1):** Most projects are completed in sections based upon the “existing” infrastructure.

**Special Note (2):** Extremely large projects may have Work being performed in multiple locations within the project area.