

10th Avenue North / 13th Street North

- District No. 5
- Jonathan Austin

❖ Standard Replacement Project

- Status: Construction Phase (Ready For Construction)

Project Description: Replace approximately 2,540' of 2" unlined cast iron pipe and 2" galvanized steel pipe and 1,300' of 8" unlined cast iron pipe with approximately 780' of 4" DICL pipe; 1,360' of 6" DICL pipe; 1,380' of 8" DICL pipe and related appurtenances; and 111 water services.

Project Cost: \$897,980.30

Project Timeline:	
• Start Date (est.):	3/7/16
• Completion Date (est.):	7/8/16 (or earlier)

Work Sequence / Summary of Job:

- ✚ New Water Mains & Related Appurtenances Installed
- ✚ "Temporary Paving" Installed per the Water Board's requirements and the City Of Birmingham's requirements (i.e. Temporary Paving is maintained until Permanent Paving is installed along each roadway)
- ✚ New Water Mains & Related Appurtenances Pressure Tested
- ✚ New Water Services Installed (i.e. Each residential / commercial customer is switched to new water main)
- ✚ Additional "Temporary Paving" Installed, if necessary, per the Water Board's requirements and the City Of Birmingham's requirements (i.e. Temporary Paving is maintained until Permanent Paving is installed along each roadway)
- ✚ Old Water Mains & Related Appurtenances Killed
- ✚ "Permanent Paving" Installed per the City of Birmingham's requirements (i.e. Job Specific)
- ✚ Water Board representatives and City of Birmingham representatives perform a "final inspection" in project area.

Special Note (1): Most projects are completed in sections based upon the "existing" infrastructure.

Special Note (2): Extremely large projects may have Work being performed in multiple locations within the project area.