

Wahouma Community Phase Two

- **District No. 5**
- **Jonathan Austin**

❖ **Standard Replacement Project**

- **Status: Construction Phase**

Project Description: Replace approximately 200' of 2" galvanized steel pipe, 450' of 6" unlined cast iron pipe and 980' of 8" unlined cast iron pipe / cast iron cement lined pipe with approximately 1,630' of 6" DICL pipe and related appurtenances; and 31 water services.

Project Cost: **\$316,800.00**

Project Timeline:	
• Start Date (est.):	9/23/15
• Completion Date (est.):	11/24/15 (or earlier)

Work Sequence / Summary of Job:

- ✚ **New Water Mains & Related Appurtenances Installed**
- ✚ **“Temporary Paving” Installed per the Water Board’s requirements and the City Of Birmingham’s requirements (i.e. Temporary Paving is maintained until Permanent Paving is installed along each roadway)**
- ✚ **New Water Mains & Related Appurtenances Pressure Tested**
- ✚ **New Water Services Installed (i.e. Each residential / commercial customer is switched to new water main)**
- ✚ **Additional “Temporary Paving” Installed, if necessary, per the Water Board’s requirements and the City Of Birmingham’s requirements (i.e. Temporary Paving is maintained until Permanent Paving is installed along each roadway)**
- ✚ **Old Water Mains & Related Appurtenances Killed**
- ✚ **“Permanent Paving” Installed per the City of Birmingham’s requirements (i.e. Job Specific)**
- ✚ **Water Board representatives and City of Birmingham representatives perform a “final inspection” in project area.**

Special Note (1): Most projects are completed in sections based upon the “existing” infrastructure.

Special Note (2): Extremely large projects may have Work being performed in multiple locations within the project area.